

## PROGRESS OF ONGING PROJECT HELD ON MONTH OF SEP, 2011

Sr.No.	Civil division SAS Nagar	Allotted value (in lac)	Scheduled Actual DOS	Scheduled Actual DOC	Up to date work done	Progress in % on 30.09.2011	
1	Constn of Transit accommodation bldng at Sector-32, Chandigarh	652.47	11.02.10	10.08.11	718.63	100%	95%
2.	Boundary wall and security cabins for the Police DAV Public school at Sector--48, Chd	19.64	07.10.10	06.04.11	12.76	90%	
3	Constn of D/s Admn block building and 6' high boundary wall at village Sundran, The Dera Bassi, Distt. SAS Nagar	146.61	18.11.10	17.11.11	83.14	76%	70%
4	Constn of d/s barracks for 88 inmates along with toilet block at Distt jail Ropar	77.66	16.12.10	15.12.11	17.89	60%	60%
5	Constn of Nursary block DAV Public school PL Ludhiana	132.50	16.08.10	15.08.11			100%
6	Constn of Nursary school with cretch at women jail, Ludhiana	12.96	16.12.10	15.05.11	13.6	100%	100%
7	Constn. Of 18No. OR houses at CJ Ldh	102.8	16.12.10	15.08.10	41.92	80%	80%
8	Constn of 1 No. Line barrack & 1 No. Quarter guard in the campus of New IRB Ladowal	198.09	07.05.10	07.05.10	164.34	99%	100%
9	Constn of metalled roads in the campus of IRB Ladowal Distt Ldh	10.77	14.06.11	14.06.11			
10	Providing EWSS at IRB Complex Ladowal	11.69	20.05.11	20.05.11			75%
11	Construction of Modern PS bldng along with boundary wall and concrete pavement at PS Sahnewal	225.25	18.11.10	18.11.10	92.97	75%	65%
12	Constn of d/s barracks for 76 inmates along with toilet block at CJ Ldh	66.37	16.12.10	15.08.11	4.31	50%	20%
13	Constn of office building for DSP Intelligence/ CID Unit at Ldh	117.57	24.05.11	23.05.12		15%	
14	Constn of OR barracks and NGO mess at New PL Fatehgarh sahib (Group I)	234.76	01.12.09	30.11.10	192.89	99%	90%
15	Constn of Admn block, Quarter guard, Hospital building and M.T wing at New PL Fatehgarh sahib (Group-II)	223.51	01.12.09	30.11.10	202.88	99%	90%
16	Constn of Admn block, Quarter guard, Hospital building and M.T wing at New PL Fatehgarh sahib (Group-II)	50.9	14.01.10	13.09.10	34.66	99%	98%
17	Constn of metalled roads at PL Fatehgarh sahib	42.9	07.10.10	06.02.11	34.66	80%	

## PROGRESS OF ONGING PROJECT HELD ON MONTH OF SEP, 2011

18	EWSS at PL Fatehgarh sahib & all other works contingent thereto	23.86	20.10.10	19.02.11	11.78	70%	
19	Constn of STP along with other related works at PL Fatehgarh sahib	64.53	18.11.10	17.03.10	58.08	100%	
20	Constn of single warder line and mess for 20 persons at sub jail, Malerkotla	20.06	12.09.08	11.05.09	15.93	99%	99%
21	Constn of new modern kitchen for 100 inmates with barrack for 15 inmates at sub jail, Malerkotla	24.65	12.02.11	11.05.09	12.98	95%	95%
22	Design & Constn of 30000 gallaons (136200) its cap Columns type RCC OHSR with a Height 90 feet bottom slab 75ft at P.L. Fatehgarh Sahib	17.34	14.02.11	13.06.11	18.99	98%	
24	constn of d/s barracks for 232 inmates consisting of 6 blocks of diffeed hospital bldng and 10,rent sizes having total capacity of 116 inmates at 1st floor,constn of 10bedded hospital bldng and 10' high boundary wall around all buildings at new distt jail Mansa(GII) M/S VERMA BUILDERS & DEVELOPERS	246.06	15.06.09	14.06.10	228.48	100%	100%
25	const of d/s barracks for 176 inmates at FFinmates consisting of blocks of different sizes, having total capacity of 88 inmates at GF and 88 inmates at first floor.constn of kitchen with sleeping barracks for persons,constn of workshop/factory shed and 10' high boundry wall around the b28ldng Mansa (GIII) SH. SARDUL SINGH	237.09	15.06.09	14.06.10	241.86	100%	100%
26	Constn of 6' high boundary wall at New PL Mansa	31.44	08.07.09	07.12.09	20.13	64%	
27	Constn of Admn Block at distt Jail Mansa	95.39	29.03.11	28.11.10	88.69	100%	100%
27	Constn of water treatment plant at New Distt. Jail Mansa	45.77	11.05.10	10.09.10	44.11	100%	
28	Constn of sewerage treatment plant at New Distt. Jail Mansa	41.08	18.06.10	17.10.10	39.01	100%	
29	Constn of Concrete road and Toe wall along with existing road at Distt jail mansa	8.42	04.07.11	03.08.11		100%	
30	Constn of 50000 Ltrs capacity OHSR at Distt jail Mansa	26.94	16.12.10	15.06.10	11.58	65%	
31	Providing EWSS at Distt Jail Mansa.	38.19	11.05.10	10.09.10	37.18	100%	

## PROGRESS OF ONGING PROJECT HELD ON MONTH OF SEP, 2011

32	Constn of 6 No. OR Qtr, 4No NGO qtr 1no GO houses and single warden line at new distt jail Mansa.	88.41	15.06.09	14.04.10	79.68	100%	100%
33	Constn of metalled roads at jail Mansa	42.18	29.09.10	28.12.10	26.65	63%	
34	Constn of 6 No. NGO houses at PL Muktsar SH. SARDUL SINGH	37.76	20.04.07	08.07.08	29.14	98%	90%
35	Constn of 48 No. OR houses at PL Muktsar M/S KHOSLA ENTERPRISES	236.63	22.10.07	30.06.09Extended time 30.06.09	226.54	100%	100%
36	Constn of 24 No. NGO houses at PL Muktsar	167.2	24.10.07		147.57	92%	55%
37	Constn of new water treatment plant at Muktsar	70.51	15.06.09	14.12.09s	69.19	100%	
38	Constn of 6' high boundary wall at PL Muktsar	65.74	08.07.09	07.12.09	42.42	95%	
39	Constn of sewerage treatment plant in PL Muktsar	47.5	29.09.09	28.11.10	49.49	100%	
40	Constn of Nursery block of DAV Public school at PL Mansa	12.16	27.08.10	26.08.11	104.1	95%	90%
41	Constn of single storey OR barrack at PL Mansa	57.72	22.09.10	21.05.11	28.77	65%	
42	Constn of H Type Police Station building at Phool distt Bathinda.	71.59	19.07.11	18.05.12	71.59	3%	
43	Constn of H Type Police Station building ,4No NGO Houses and 1 No SHO Houses at P.S. Nandgarh, P.S. Building,4 No NGO Houses,1 No SHO Houses,	152.93	20.07.11	19.05.12	8.41	5%	
44	Constn.ofPolice Training School at Moga.	7.8	21.03.11	20.07.11	3.1	40%	20%
45	Constn of MT shed at PL Muktsar	53.26	17.09.10	16.05.11	31.56	65%	40%
46	H type PS at Talwandi Sabo	70.2	16.06.11	09.04.12			
47	Constn of 6' high boundary wall at PAP lines Jalandhar	102.92	21.08.09	31.06.10Extended time	54.67	65%	
48	Constn.of concrete road to 48 no houses at PPA Phillaur.	9.21	06.07.11	05.09.11		95%	
49	Constn of EWSS and sewerage to 48 no houses at PPA Phillaur.	6.31	14.12.10	13.03.11		100%	100%
50	Constn of 48 No class IV Employee's at PPA Phillaur	230	04.09.09	03.09.10		100%	100%
51	Constn of OHSR of capacity 136000 Gls at Kapurthala	16.93	25.08.10/ 21.12.10	24.02.11/ 20.06.11	16.09	100%	100%
52	Spl repair of toilet blocks and conference hall at PPA Phillaur	6.89	03.05.11/17.05.11	02.08.11		100%	100%

## PROGRESS OF ONGING PROJECT HELD ON MONTH OF SEP, 2011

53	Spl repair of toilet blocks and conference hall at PPA Phillaur	39.08	17.12.09	31.05.10		100%	100%
54	Prov.E/W/S/ and sew to Police complex at Phagwara.	192	27.02.09	26.02.10		100%	100%
55	Constn of 20 nos NGO houses and 6 high boundary walls at Police complex Phagwara.	366.07	27.02.09	31.05.10		100%	100%
56	Constn of 64 no Houses at Phagwara.	65.79	20.06.11	19.04.12		100%	
57	Constn of H-1 type PS Building at Div No. 8, Transport Nagar, Jalandhar	34.44	27.10.08	26.06.09		100%	100%
58	Constn of DSP office-cum-residence at Pagwara						100%
59	Constn of DSP office-cum-residence at Shahkot	60.72	18.02.09	15.02.10		100%	100%
60	Constn of roads in Police Complex in Phagwara	9.13	25.08.10	24.02.11		100%	100%
61	Constn of DSP office-cum-residence at Phagwara					100%	100%
62	Constn of H type P.S. Jamsher	76.45	18.08.11	17.06.12		6%	
63	Constn.Htype P.S at Nakodar.	34.64	25.08.10	24.06.10	8.27	100%	
64	Constn of H type PS at Mehta	71.18	31.05.11/01.07.11	30.03.12			6%
65	Constn of H type PS at Bullowal Distt Hoshiarpur	69.11	20.06.11	19.04.12			6%
66	Constn of DSP office cum residence at Baba Bakala	81.12	14.12.10	13.08.11	30.01	60%	60%
67	Constn of d/s barracks for 88 inmates along with toilet block at CJ Amritsar	81.12	13.11.11	13.11.11	14.21	95%	95%
68	Constn of DSP office cum residence Baba Bakala	32.33	24.06.11	24.08.11	38.36		
69	Constn of H type PS at Civil lines Amr	67	20.06.11	19.04.12		12%	
70	Constn of H type PS at Harike Tarn Taran	67.85	19.04.12	24.05.11		8%	
71	Constn of H-1 type PS at Maqboolpura Amritsar.	65.33	19.04.12	03.05.12		8%	
72							