

ON GOING PROJECTS OF PUNJAB POLICE HOUSING CORPOIRATION (30.04.10)

S No.	NAME OF WORK	Alloted value (in lacs)	Date of start	Date of completion	Progress	Remarks
1	constn of Transit accommodation bldng at Sector-32,Chandigarh	652.47	11.02.10	10.08.11	21%	
2	Constn of cyber crime police station and forensic science laboratory at phase IV Mohali	681.84	7.11.08	06.11.10	79%	
3	Constn of remaining portion of PS Kurali	36.45	13.07.09	12.03.10	90%	TE applied up to 2.06.10
4	constn of 6' high boundary wall and barbed wire fencing at Kurali	21.86	14.01.10	13.05.10	75%	TE applied up to 30.06.10
5	Cup boardd shutters, wire gauge, door and window shutters kincluding paint to houses in Lalru, Rajpura, Dera Bassi, Banur	16.89	5.03.10	4.07.10	31%	
6	Special repair/renovation of central jail,Ludhiana	152.6	12.09.08	11.5.09/ 31.12.09	70%	TE applied up to 31.08.10
7	Constn of Admn block at women jail,Ludhiana	15.74	17.10.08	16.6.09/ 31.8.09	82%	penalty imposed
8	Constn of H type PS at Raikot	59.54	26.02.09	25.10.09	90%	TE applied
9	Constn of 6No. NGO houses and mess at PL Ludhiana	42.69	5.8.08	4.4.09/ 10.5.09	92%	penalty imposed
10	Constn of DSP office-cum-residence at PS Sahnewal	34.2	9.07.09	8.05.10	95%	
11	constn of 6' high boundary wall around the campus of New IRB Btn Ladowal	52.27	14.01.10	13.07.10	75%	
12	Constn of 18 No. OR,4 No. NGO,1No. GO house,single warder line for 30 persons and 4 No watch towers at maximum security jail Nabha(grIV)	192.13	29.12.08	28.12.09/ 31.03.10	90%	TE applied up to 30.05.10
13	constn of metalled roads in the campus of maximum security jail, Nabha	43.41	8.12.09	07.04.10	65%	TE applied up to 30.05.10
14	Boring and installation of gravel packed straight tubewell of size 300x200mm dia and 200 mtr deep with reverse rotary rig at maximum security jail Nabha	6.85	27.11.09	8.02.10	75%	
15	Concrete pathways and plinth protection to various buildings at Maximum security jail Nabha	22.06	30.03.10	13.05.10	75%	
16	Constn of Sewerage Treatment Plant in the campus of Maximum Security jail Nabha	48.5	5.03.10	4.07.10	0%	
17	Constn of H type PS at Bassi Pathana	56.97	18.2.09	17.12.09/ 25.02.10	88%	TE applied up to 15.04.10 and penalty imposed
18	Constn of H type PS Bhadson	76.02	18.2.09	17.12.09/ 20.02.10	92%	TE applied up to 5.06.10
19	Constn of Police Station,Sanaur	40.21	9.7.09	8.3.10	85%	TE applied up to 31.05.10
20	Constn of 6' high boundary wall and barbed wire fencing at new PL,Fatehgarh Sahib	54.54	6.7.09	5.12.09/ 15.03.10	95%	TE applied up 31.05.10
21	constn of OR barracks and NGO mess at New PL Fatehgarh sahib (Group I)	234.76	01.12.09	30.11.10	38%	
22	constn of Admn block,Quarter guard,Hospital building and M.T wing at New PL Fatehgarh sahib (Group-II)	223.51	01.12.09	30.11.10	23%	
23	constn of 2 No. GO houses at New PL Fatehgarh sahib	50.94	14.01.10	13.09.10	42%	
24	Constn of new barracks for 50 inmates at Sub jail,Malerkotla	26.58	12.9.08	11.5.09	98%	Penalty imposed
25	Const of 1No. GO house at Sub jail,Malerkotla	12.57	12.9.08	11.5.09	82%	Penalty imposed

S no.	NAME OF WORK	Alloted value (in lacs)	Date of start	Date of completion	Progress	Remarks
26	Constn of single warder line and mess for 20 persons at sub jail, Malerkotla	20.06	12.9.08	11.5.09	70%	Penalty imposed
27	Constn of new modern kitchen for 100 inmates with barrack for 15 inmates at sub jail, Malerkotla	24.65	12.09.08	11.5.09	40%	Penalty imposed
28	B/I of gravel packed tubewell with reverse rotary rig at PL Patiala	10.21	5.03.10	21.05.10	95%	
29	Design and constn of 15000 glns RCC OHSR at PL Patiala	11.77	1.04.10	31.07.10	design not submitted by agency yet	
30	Constn of FF of DAV public school at Patiala	31.46	1.04.10	30.11.10	5%	
31	Design and constn of 2000 glns RCC OHSR at PL Patiala	29.75	7.04.10	6.11.10	design under checking	
32	Boring and installation of gravel packed straight tubewell of size 250x150mm dia and 152 mtr deep with reverse rotary rig at PS Sadar Patiala	7.6	24.08.09	1.11.09	75%	
33	constn of AIG Zonal & DSP, CID office bldng at PS Division No. 4, Patiala	85.38	14.01.10	13.01.11	16%	
34	Constn of remaining portion of PS Khamano	37.65	9.7.09	8.3.10	87%	TE applied up to 8.06.10
35	Constn of 24 No. OR houses at PL, Mansa	105.76	22.2.08	21.2.09/ 15.6.09	98%	
36	Constn of 8 No. OR houses at PL, Mansa	35.28	23.1.08	22.11.08/ 31.1.09	98%	
37	Constn of 12 No. NGO houses at PL, Mansa (group I)	66.51	22.2.08	22.2.09/ 15.5.09	98%	
38	Constn of 12 No. NGO houses at PL, Mansa (group II)	64.42. (64.67)	23.1.08	20.1.09/ 5.6.09	98%	
39	Constn of new water treatment plant with slow sand filter bed at PL Mansa	35.64	27.2.09	26.8.09	55%	TE applied up to 30.06.10
40	Providing EWSS to new PL, Mansa	43.7	27.2.09	26.8.09	55%	
41	Constn of bdry wall at distt jail Mansa, Group-I	189.55	15.6.09	14.6.10	90%	
42	constn of d/s barracks for 232 inmates consisting of 6 blocks of diffeed hospital bldng and 10, rent sizes having total capacity of 116 inmates at 1st floor, constn of 10bedded hospital bldng and 10' high boundary wall around all buildings at new distt jail Mansa(GII)	246.01	15.6.09	14.6.10	64%	
43	const of d/s barracks for 176 inmates at FFinmates consisting of blocks of different sizes, having total capacity of 88 inmates at GF and 88 inmates at first floor. constn of kitchen with sleeping barracks for 25 persons, constn of workshop/factory shed and 10' high boundry wall around the bldng Mansa (GIII)	237.09	15.6.09	14.6.10	48%	
44	Constn of 6 No. OR houses, 4 No. NGO houses, 1 No. GO house of supdt of jail and single warder line for 25 persons at new distt jail Mansa(GIV)	88.41	15.6.09	14.4.10	48%	TE applied
45	Constn of metalled roads at PL Mansa	75.74	13.7.09	12.11.09	94%	
46	Constn of 6' high boundary wall at New PL Mansa	31.44	8.7.09	7.12.09	80%	TE applied up to 30.06.10
47	Constn of sewerage treatment plant in PL Mansa	47.5	29.09.09	28.11.10	70%	TE applied up to 30.06.10

S no.	NAME OF WORK	Alloted value (in lacs)	Date of start	Date of completion	Progress	Remarks
48	Constn. Of Admn block at Distt jail Mansa (Group--1)	100.09	3/29/2010	10/28/2010	8%	
49	Construction of GO Mess at PL Mansa	68.4	29.03.10	28.11.10	10%	
50	Constn of DSP office-cum-residence Tappa	34.36	13.7.09	12.5.10	85%	
51	Constn of new H type PS at Budhlada	56.28	27.2.09	26.12.09	60%	Penalty imposed
52	Construction of 12 No. OR , 6 No. NGO , 1 No. SHO house, Malkhana, waiting room and remaining portion of PS Lambi	210.58	22.04.10	21.09.10	5%	
53	Construction of 2 No. SHO houses,4 No. NGO houses and FF of existing PS Malout	87.44	22.04.10	21.09.10	2%	
54	Special repair/renovation of city PS Malout	38.54	22.04.10	21.09.10	0%	
55	Constn of 6 no. NGO houses at PL Muktsar	37.76	20.4.07	8.7.08	80%	Under penalty w .e.f 16/07/08.
56	Constn of 48 no. OR houses at PL Muktsar	236.63	22.10.07	21.2.09/ 30.6.09	98%	
57	Constn of 24 no. NGO housees at PL Muktsar	167.2	24.10.07	23.10.08	90%	Under penalty w .e.f 23.12.08.
58	Constn of new water treatment plant at Muktsar	70.51	15,.06.09	14.12.09	88%	TE applied
59	Constn of 6' high boundary wall at PL Muktsar	65.74	8.7.09	7.12.09	70%	
60	Constn of metalled roads at PL Muktsar	78.27	13.7.09	12.11.09	98%	under penalty
61	Constn of sewerage treatment plant in PL Muktsar	47.5	29.09.09	28.11.10	45%	TE applied up to 30.05.10. Under penalty
62	Spl repair/renovation of CJ Ferozepur	58.41	4.09.08	3.3.09	84%	under penalty
63	Constn of modern kitchen for prison inmates with barracks for 50 persons at CJ Ferozepur	34.55	17.9.08	16.5.09/ 31.8.09	85%	under penalty
64	Constn of DSP office-cum-residence at PS Zira	43.38	26.11.08	25.9.09	80%	penalty imposed
65	Providing EWSS to new PL Muktsar	84.13	17.02.09	16.08.09	71%	
66	Constn of Admn block at PL Muktsar		10.08.07	31.12.09	97%	
67	Constn of Police Training School at PL Muktsar	7.11	24.03.08	23.07.08/ 30.06.10	85%	Penalty imposed w.e.f 23.07.08
68	Constn/repair of metalled roads and public utility services at PL Jalandhar	35.09	24.8.09	23.12.09	85%	
69	Constn of 6' high boundary wall at PAP lines Jalandhar	102.92	21.8.09	20.2.10	43%	TE applied up to 30/06/10
70	constn of range control room at PL Jalandhar	32.46	4.01.10	3.05.10	80%	
71	Constn of DSP office-cum-residence at Phagwara	40.31	3.11.08	2.9.09	51%	Penalty imposed w.e.f 11.11.09
72	Constn of H type PS at Phagwara	60.23	18.2.09	17.12.09	94%	Penalty imposed w.e.f 16.02.10
73	Providing EWSS at Phagwara	39.08	17.12.09	16.04.10	82%	TE applied
74	Constn of roads in Police Complex in Phagwara	35.61	17.02.09	16.04.10	85%	TE applied

S No.	NAME OF WORK	Alloted value (in lacs)	Date of start	Date of completion	Progress	Remarks
75	Constn of 64 OR houses at Police complex Phagwara	366.7	27.2.09	26.2.10	81%	TE applied up to 30/05/10
76	Constn of 20no. NGO houses (16 no. FS and 4 No. D/S) and 6'high boundary wall with barbed wire fencing at police complex Phagwara	194.09	27.2.09	26.2.10	96%	
77	Constn of NRI police station bldng at Kapurthala	46.67	18.2.09	17.12.09	85%	
78	Constn of H type PS at Nakodar	60.22	18.2.09	17.12.09	68%	
79	Constn of 6' high boundary wall around IRB Btn ISTC Kapurthala	123.3	21.8.09	20.2.10	96%	TE applied up to 30/05/10
80	Constn of DSP office-cum-residence at Shahkot	34.82	4.09.09	3.7.10	54%	
81	Constn of 48 no. quarters for class IV employees at PPA Phillaur	224.45	4.4.09	3.9.10	65%	
82	constn of horse stables at PPA Phillaur	85.4	2.12.09	1.10.10	79%	
83	constn of laundry complex at PPA Phillaur	21.92	2.12.09	1.06.10	8%	
84	constn of multi purpose hall at Maharaja Ranjit Singh Public School at PPA Phillaur	21.29	2.12.09	1.08.10	25%	
85	constn of roads and boundary wall at PPA Phillaur	26.95	2.12.09	1.04.10	83%	TE applied 25.05.10
86	Extension of GO mess at PPA Phillaur	26	1/4/2010	3/9/2010	10%	
87	Spl repair/renovation of Narcotic cell at Mall Mandi Amritsar	9	2.03.10	2.07.10	60%	
88	Constn of DSP office cum residence at Patti	35.58	17.12.09	16.10.10	25%	
89	Constn of Admn block and mulakat room at Sub jail, Pathankot	15.32	15.01.10	14.05.10	45%	TE applied 5.07.10
90	B/I straight tubewell of size 250 mm x 200mm dia and 107 mtr deep with percussion Rig at Sub Jail Pathankot	12	28.08.09	7.11.09 / 31.01.10	40%	Penalty imposed w.e.f 31/12/09
91	B/I of tubewell at PRTC Jahankhelan	10.78	24.8.09	7.11.09	76%	penalty imposed
92	Constn of sewerage treatment plant at campus of PRTC Jahankhlan	69.85	25.9.09	24.1.10	30%	TE applied
93	constn of boundary wall around girl's hostel and guest house and allied works at PRTC Jahankhelan	48.28	4.12.09	3.01.10	80%	TE applied.
94	Constn of NRI PS building at Hoshiarpur	46.24	18.2.09	17.12.09	70%	TE applied up to 30/04/10







