

ONGOING PROJECT OF PUNJAB POLICE HOUSING CORPORATION AS ON 30.09.2008

Sr. No.	Name of the work	Value of project	Scheduled date of start	Actual date of Start	Scheduled date of completion	Expected date of completion after grant of extension	% work in value completed as on 31.08.2008
							Civil
1	<u>MOHALI SUB DIVISION (CIVIL)</u> Constn. of PS Building with Barrack Accommodation at PS Dera Bassi (Sh. Surinder Kumar of Mansa)	26.86	09.06.2006	09.06.2006	24.06.2008	06.08.2008	100%
2	Constn. of PS Building with Barrack Accommodation at PS Sadar, Ropar (Sh. Kamaljeet of Machhiwara)	27.83	06.09.2006	06.09.2006	05.08.2007	05.08.2007	90%
3.	Constn. of 6 no. NGOs houses at P.S. Lalru	30.00	05.09.2007	05.10.2007	04.07.2008	04.08.2008	82%
4.	Constn. of 16 no. NGOs houses at Police Post, Phase-XI, SAS Nagar. (Gupta Constn.Co.)	101.30	23.1.2008	23.01.2008	22.1.2009	22.01.2009	60%
5.	Constn. of 40 no. Ors houses at Mohalil	145.44	05.03.208	05.03.2008	04.06.2009	4.06.2009	40%
6.	Constn. of Women Hostel Mohali	15.24	19.03.2008	19.03.2008	18.09.2008	18.10.2008	80%
7.	Constn. of Police Training School at Ropar. (Part I)	6.82	22.02.2008	25.03.2008	06.05.2008	31.07.2008	75%
8.	Constn. of Police Training School at	8.03	11.07.2008	11.07.2008	25.09.2008	30.11.2008	25%

	Ropar.(Part 2)						
9.	Constn. of 24 no. OR's Houses at P.S. Kurali	106.05	02.05.2008	02.05.2008	01.05.2009	01.05.2009	25%
10.	Constn. of First floor of existing Hostel at Commando Complex, Mohali	81.27	29.04.2008	29.04.2008	28.04.2009	28.04.2009	60%
	<u>LUDHIANA SUB. DIV.</u>						
01	Constn. of 40 nos. ORs HS Type II/A (four storeyed) at PS Sadar, Ludhiana (Sh. Kamaljeet Singh of Machhiwara.	125.29	05.05.2006	05.05.2006	04.08.2007	31.10.2007	100%
02	Constn. of PS Building with Barrack Accommodation at PS Divn.No.5, Ludhiana. (Sh. Kamaljeet of Machhiwara)	28.39	23.06.2006	23.06.2006	22.04.2007	15.05.2008	80%
03	Constn. of 6 no. NGOs houses at P.L, Ludhiana (inder Mohan)	31.28	07.11.2007	07.11.2007	06.09.2008	06.09.2008	85%
04	Constn. of Police Training School at Rural, Ludhiana	6.91	22.02.2008	25.03.2008	06.05.2008	24.07.2008	100%
05	Constn. of Police Training School at Sadar, Khanna.	6.87	22.02.2008	25.03.2008	06.05.2008	17.07.2008	100%
06	Constn. of Police Training School at Fathegarh Sahib	6.89	22.02.2008	25.03.2008	06.05.2008	16.07.2008	100%
07	Constn. of Traffic Control room at Ludhiana	9.24	30.11.2007	30.11.2007	29.05.2008	11.07.2008	100%
08.	Constn. of Police Training School at P.S. City, Ludhiana.	6.92	30.04.2008	30.04.2008	15.07.2008	15.09.2008	70%

09	Constn. of 19 no. Open Waiting Room at various places in Punjab with supporting structure consisting of M.S. Hollow Pipe, Channel, Angle and Flat etc. with Roofing of 6mm thick Multi Wall Polycarbonate Sheet of desired colour.	15.99	2.09.08	2.09.2008	1.02.2009	1.02.2009	Fabrication in progress
10	Special Repair/Renovation of Women Jail, Ludhiana.	19.75	12.09.2008	12.09.2008	11.01.2009	11.01.2009	
	<u>Patiala Sub Divn.</u>						
1	Constn. of PS Building Type 'F' at PS Nabha (Sh. Vidya Rattan,Nabha.)	27.53	20.04.2007	20.04.2007	19.02.2008	22.05.2008	100%
2	Constn. of PS Building Type 'F' at PS Civil Lines, Patiala(Sh. Vijay Kumar Bansal)	27.25	20.04.2007	20.04.2007	19.02.2008	19.05.2008	100%
3	Constn. of Armoury Building at Bahadurgarh .(Sh. Surinder Kumar)	96.46	20.04.2007	20.04.2007	19.08.2008	19.08.2008	93%
4	Renovation of Hostel No.2, at PCTS, Bahadurgarh.	32.87	03.07.2007	03.07.2007	02.11.2007	15.05.2008	100%
5	Constn. of Police Post at Samana	20.00	03.09.2007	03.09.2007	02.04.2008	09.06.2008	99%
6	Constn. of Police Post at Sanaur	17.13	03.09.2007	03.09.2007	02.05.2008	02.05.2008	-
7	Constn.of 6 no NGOs houses at PS Sadar, Patiala	29.67	03.09.2007	03.09.2007	02.07.2008	02.07.2008	100%
8	Constn.of 6 no. ORs houses at Central Jail, Patiala (Training section)	19.40	03.09.2007	03.09.2007	02.05.2008	02.05.2008	100%
9	Constn. of 4 no. NGOs houses at Sangrur	22.16	23.01.2008	23.01.2008	22.09.2008	22.09.2008	90%
10	Constn. of Police Station Building at P.S.	12.26	30.04.2008	30.04.2008	29.10.2008	29.10.2008	60%

	Civil Lines, Patiala						
11	Constn. of Police Training School at Sangrur	6.75	30.04.2008	30.04.2008	15.07.2008	15.07.2008	100%
12	Constn. of Remaining Portion of Police Station, Sirhind.	19.95	30.04.2008	30.04.2008	29.12.2008	29.12.2008	50%
13	Constn.of P.T.S. at P.L. Patiala.	6.85	11.7.2008	11.7.2008	25.9.2008	10.11.2008	60%
14	Constn. of Remaining Portion of Central Armoury at 36 th Bn./ Bahadurgarh.	79.52	2.09.2008	2.09.2008	1.05.2009	1.05.2009	Work Started
15	Special Repair/Renovation of Maximum Security Jail, Nabha.	26.48	2.09.2008	2.09.2008	1.03.2009	1.03.2009	-do-
16	Special Repair, Renovation, Construction of Toilet Block at Central Jail, Patiala.	101.46	2.09.2008	2.09.2008	1.03.2009	1.03.2009	-do-
17	Construction of Police Post at Lohat Baddi (Jagraon)	28.08	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
18	Constn. of 24 no. (Triple storeyed) NGO houses and Boundary Wall at Police Station Sadar, Ludhiana.	191.47	12.09.2008	12.09.2008	11.09.2009	11.09.2009	
19	Special Repair/Renovation of Borstal Jail, Ludhiana.	38.38	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
20	Special Repair/Renovation of Central Jail, Ludhiana.	167.63	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
21	Constn. of Warder Line for 50 people with Modern Kitchen and Bath room but without dining room and mess at Central	33.92	15.09.2008	15.09.2008	14.05.2009	14.05.2009	

	Jail, Patiala.						
22	Constn. of New Barrack for 50 Inmates at Sub Jail, Malerkotla.	26.58	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
23	Constn. of one no. GO house at Sub Jail, Malerkotla.	12.57	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
24	Constn. of Single Warder Line & Mess for 20 persons at Sub Jail, Malerkotla	20.06	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
25	Constn. of New Modern Kitchen of 100 inmates with barrack for 15 inmates at Sub Jail, Malerkotla.	24.65	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
	<u>BATHINDA DIVISION</u>						
1	Constn. of 2nos. barrack for 100 inmates each at Central Jail, Bathinda.	77.84	03.09.2007	03.09.2007	2.7.2008	2.7.2008	58%
2	Constn. of 1 no. GO & 1 single warden line with kitchen at S/Jail, Barnala	19.04	23.01.2008	23.01.2008	22.09.2008	22.09.2008	100%
3	Constn. of 24 no.OR houses P.L.Mansa (M/s Khosla Enterprises)	111.72	22.2.2008	22.2.2008	21.2.2009	21.2.2009	40%
4	Constn. of 8no.OR houses P.L.Mansa (M/s Khosla Enterprises)	37.50	23.1.2008	23.01.2008	22.11.2008	22.11.2008	40%
5	Constn. of 12no.NGO houses at P.L.Mansa (Sh.Surinder Kumar)(G.II)	70.97	22.2.2008	22.2.2008	21.2.2009	21.2.2009	42%
6	Constn. of 12no.NGO houses at P.L.Mansa(Sh.Surinder Kumar)(G.I)	71.34	23.1.2008	23.01.2008	22.1.2009	22.01.2009	60%
7	Constn. of Admn .Block at P.L. Mansa (Surinder Kumar)	56.47	23.1.2008	23.01.2008	22.1.2009	22.01.2009	40%

8	Constn. of Police Training School at Kotwali, Barnala	6.89	23.01.2008	23.01.2008	06.05.2008	06.05.2008	100%
9	Constn. of Police Training School at Mansa	7.03	22.02.2008	22.02.2008	06.05.2008	06.05.2008	100%
10	Constn. of Police Training School at Bathinda	6.93	30.04.2008	30.04.2008	14.7.2008	14.07.2008	36%
11	Constn. of 6 Nos. NGOs houses at P.L. Muktsar (Sh. Sarul Singh, Contractor)	37.76	20.04.2007	20.04.2007	8.7.2008	08.07.2008	95%
12	Constn. of Admn Block, P.L. Muktsar .	73.22	10.08.2007	10.08.2007	09.08.2008	09.08.2008	90%
13	Constn. of 48 nos. ORs houses P.L.Muktsar. (M/s Khosla Enterprises Bathinda)	236.63	22.10.2007	22.10.2007	21.2.2009	21.2.2009	66%
14	Constn. of 24 no. NGO's Houses at P.L. Muktsar	167.20	24.10.2007	24.10.2007	23.10.2008	23.10.2008	71%
15	Constn. of 6no. ORs houses at Central Jail, Ferozepur (M/s Sidhu Trading Co.)	22.50	16.10.2007	06.11.2007	09.07.2008	09.07.2008	98%
16	Constn./Renovation of Police Training School at Muktsar	6.82	24.03.2008	24.03.2008	07.06.2008	07.06.2008	90%
17	Constn. Of 02 no. Barrack Double Storey for male inmates, 01 no. GO house, 01 no. NGO House, 06 no. OR houses, Kitchen with sleeping barrack, 18' Boundary Wall with 02 no. watching towers at Sub Jail, Muktsar.	184.75	29.05.2008	29.05.2008	28.03.2009	28.03.2009	-
18	Renovation P.T.S at Ferozepur.	6.91	14.07.2008	14.07.2008	29.09.2008	29.09.2008	
19	Constn. of 12 no. Open Waiting Room at various places in Punjab with supporting	10.22	4.09.2008	4.09.2008	3.02.2009	3.02.2009	

	structure consisting of M.S. Hollow Pipe, Channel, Angle and Flat etc. with Roofing of 6mm thick Multi Wall Polycarbonate Sheet of desired colour.						
20	Renovation P.T.S at Faridkot.	6.92	14.07.2008	14.07.2008	29.09.2008	29.09.2008	
21	Providing and fixing 18" i/d RCC rising main from PL Ferozepur to existing sewer of M.C. Ferozepur	35.16	23.01.2008	23.01.2008	22.04.2008	10.08.2008	99%
22	Special Repair/Renovation of Central Jail, Bathinda	28.94	4.09.2008	4.09.2008	3.03.2009	3.03.2009	
23	Special Repair/Renovation of Central Jail, Ferozepur	58.41	4.09.2008	4.09.2008	3.03.2009	3.03.2009	
24.	Constn. of Modern Kitchen for prison inmates with barrack for 50 persons at Central Jail, Ferozepur.	34.55	17.09.2008	17.09.2008	16.05.2009	16.05.2009	

JALANDHAR DIVISION (CIVIL)

<u>JALANDHAR SUB DIVISION</u>							
1.	Upgradation of 2no.boys hostel at PPA Phillaur M/s Amar Shanti Co.	16.33	10.09.2007	10.09.2007	09.05.2008	31.07.2008	96%
2	Boys Hostel PPA Phillaur	47.08	16.10.2007	01.01.2008	31.12.2008	31.12.2008	50%
3	Information Technology Centre PPA Phillaur.	20.00	16.10.2007	16.10.2007	15.8.2008	30.11.2008	58%
4	Constn. Of one no. quarter guard at ISTC, Kapurthala	17.02	29.02.2008	07.03.2008	28.10.2008	06.11.2008	88%
5	Constn. Of one no. line barrack at ISTC, Kapurthala	119.90	29.02.2008	07.03.2008	28.06.2009	06.07.2009	59%
6	Constn./Renovation of Police Training School at ISTC, Kapurthala.	5.97	28.02.2008	12.03.2008	14.05.2008	30.09.2008	19%
7	Constn. of Battalion Lines at PAP Lines, Jalandhar.	155.33	29.04.2008	29.04.2008	28.04.2009	28.04.2009	27%
8	Constn. of Quarter Guard at PAP Lines, Jalandhar	19.86	29.04.2008	29.04.2008	28.12.2008	28.12.2008	60%
9	Constn. Of Boys Hostel (Triple Storeyed) and Girls Hostel (Single Storey) at Police Security Training Institute, Jahan Khelan (Group-I)	380.80	29.05.2008	29.05.2008	28.05.2009	28.05.2009	12%
10	Renovation P.T.S. at Jalandhar	7.43	10.07.2008	10.7.2008	24.9.2008	24.09.2008	21%

11	Constn. of 1 no. Line Barrack and 1 no. Quarter Guard at IRB, Kapurthala.	180.70	2.09.2008	2.09.2008	1.09.2009	1.09.2009	
12	Special Repair/Renovation of Central Jail, Kapurthala	12.73	2.09.2008	2.09.2008	1.01.2009	1.01.2009	
13	Constn. of Water obstacle at PPA, Phillaur	64.63	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
14	Constn. of Single Warder Line & Mess for 20 persons at Distt.Jail, Kapurthala.	17.66	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
	JAHAN KHELAN SUB-DIV.						
1.	Constn. of 2 nos. Barracks for 100 persons at D/J, Hoshiarpur(Sh. Rajiv Kumar Aggarwal)	56.65	20.04.2007	10.07.2007	09.05.2008	09.09.2008	70%
2	Renovation P.T.S Hoshiarpur.	7.39	10.07.2008	10.07.2008	24.09.2008	24.09.2008	-
3	Constn. Of Indoor Training Block (Double Storey) Outdoor Block (Single storey), Laboratory/Workshop (Double Storey), Admn. Block (Single Storey), Multimedia Projection Hall and Guest House at Police Training Institute at Jahan Khelan (Group-II).	398.16	29.05.2008	29.05.2008	28.05.2008	28.05.2009	15%
4	Special Repair/Renovation of Boundary Wall, Earth filling at Distt. Jail, Hoshiarpur	21.71	2.09.2008	2.09.2008	1.02.2009	1.02.2009	
5	Constn. of 17 no. Open Waiting Room at various places in Punjab with supporting structure consisting of M.S. Hollow Pipe, Channel, Angle and Flat etc. with Roofing of 6mm thick Multi Wall Polycarbonate Sheet of desired colour	14.54	2.09.2008	2.09.2008	1.02.2009	1.02.2009	
6	Constn. of 08 no. OR's Houses at	36.06	12.09.2008	12.09.2008	11.07.2009	11.07.2009	

	District Jail, Hoshiarpur						
7	Constn. of 5 no. Toilets and 5 no. Bathrooms at Distt.Jail, Hoshiarpur.	5.91	12.09.2008	12.09.2008	11.12.2008	11.12.2008	
8	Constn. of Single Warder Line with Kitchen/Store for 30 persons at Distt. Jail, Hoshiarpur.	19.81	12.09.2008	12.09.2008	11.05.2009	11.05.2009	
9	Constn. of 2 no. NGO houses at Distt. Jail, Hoshiarpur	15.55					
	<u>Amritsar Sub Divn.</u>						
1	Constn. of 2 no. Barracks for 100 persons each at C/J,Gurdaspur(M/s Kulwant Singh & Co.)	61.72	17.08.2007	17.08.2007	16.06.2008	30.09.2008	90%
2	Constn. of Admn. Block, P.L. Tarn Taran	71.74	10.08.2007	10.08.2007	09.11.2008	09.11.2008	88%
3	Constn. of Police Post, Albert Road, Amritsar.	19.17	05.09.2007	15.12.2007	14.08.2008	14.8..2008	89%
4	Constn./Renovation of Police Training School at Tarn Taran	6.01	29.02.2008	14.03.2008	28.05.2008	13.07.2008	100%
5	Constn./Renovation of Police Training School at Amritsar (Rural)	5.90	29.02.2008	15.03.2008	29.05.2008	10.07.2008	100%
6	Const. Of 24 NGO and barrack at Anand Avenue, Amritsar	164.78	31.03.2008	31.03.2008	30.06.2009	30.06.2009	21%
7	Constn. of Police Training School at Amritsar City	6.52	29.04.2008	29.04.2008	14.07.2008	30.08.2008	100%
8	Constn. of Police Training School at Gurdaspur	6.64	29.04.2008	29.04.2008	14.07.2008	21.09.2008	43%
9	Constn. Of 01 no. Barrack Double Stoey, 01 no. GO house and Visitor/Mulakat	65.86	29.05.2008	29.05.2008	28.03.2009	28.03.2009	21%

	Room at Sub Jail, Patti.						
10	Special Repair/Renovation of Central Jail, Amritsar.	104.50	2.09.2008	2.09.2008	1.05.2009	1.05.2009	-
11	Special Repair/Renovation of Central Jail, Gurdaspur.	55.45	2.09.2008	2.09.2008	1.03.2009	1.03.2009	-
12	Construction of Factory Shed at Central Jail, Amritsar	15.92	12.09.2008	12.09.2008	11.03.2009	11.03.2009	-
13	Constn. of Hospital Building at Central Jail, Amritsar.	26.24	12.09.2008	12.09.2008	11.05.2009	11.05.2009	-
14	Constn. of 3 no. double storey barrack, 1 no. GO house and 18' high boundary wall at Sub Jail, Pathankot.	160.63	02.09.2008	02.09.2008	1.9.2009	1.9.2009	-

(ONLY EXTERNAL ELECTRIFICATION WORKS)

ELECTRICAL DIVISION:

Sr. No.	Name of the work	Value of project	Scheduled date of start	Actual date of Start	Scheduled date of completion	Expected date of completion after grant of extension	% work in value completed as on 30.09.08
1.	Providing external electrification in old houses at PPA, Phillaur (M/s R.N. Constn. Co.)	2.13	20.03.2008	20.03.2008	04.05.2008	04.05.2008	100%
2.	Providing external electrification from Golf Club to Hospital 10 mtr. Range to fountain chowk at PPA, Phillaur (R.N. Constn. Co.)	2.64	20.03.2008	20.03.2008	19.05.2008	19.05.2008	100%
3.	Special Repair to Existing E,I, in Auditorium at PPA, Phillaur (M/s Rajan Electrical Store)	4.62	23.03.2008	23.03.2008	19.06.2008	19.06.2008	100%
4.	Prov. External Electrification to Main Gate to FSL Block and FSL Block to Delhi Gate (Via Ghat) at PPA, Phillaur (M/s Rajan Electrical Store)	3.47	08.04.2008	08.04.2008	07.06.2008	07.06.2008	100%
5.	Providing and fixing flood lights in Chaman Ground at PPA, Phillaur (M/s Rajan Electrical Store)	3.80	08.04.2008	08.04.2008	22.05.2008	22.05.2008	100%
6.	Special Repair to existing E.I. Wheat Store, Old Library (Barrack) No.8/Hospital Building at C/J, Jalandhar.	1.35	29.05.2008	28.06.2008	29.05.2008	28.06.2008	100%

7	Providing and fixing main Electric Control Panel at Central Jail, Ludhiana.	3.39	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
8	Providing and fixing main Electric Control Panel at District Jail, Hoshiarpur	2.76	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
9	Providing and fixing main Electric Control Panel at Maximum Security Jail, Nabha.	2.77	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
10	Providing and fixing main Electric Control Panel and Replacement of overhead lines at Central Jail, Amritsar.	10.40	12.09.2008	12.09.2008	11.12.2008	11.12.2008	-
11	Providing and fixing main Electric Control Panel at Central Jail, Bathinda.	3.29	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
12	Providing and fixing main Electric Control Panel at Distt. Jail, Sangrur.	3.32	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
13	Providing and fixing main Electric Control Panel at Central Jail, Gurdaspur	3.33	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
14	Providing and fixing main Electric Control Panel at Central Jail, Ferozepur	3.28	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
15.	Providing & fixing main Electric Control Panel at Borstal Jail, Ludhiana.	1.97	12.09.2008	12.09.2008	11.11.2008	11.11.2008	-
16	Special Repair to existing electrification at PPA, Phillaur.	1.97	29.09.2008	29.09.2008	28.10.2008	28.10.2008	20%